### Presentation



CTP Electrical Distribution System Upgrade Project


Presenter:

• Max Drathman, P.E., Project Manager, <u>mdrathman@cityoftacoma.org</u>



### ••• CTP Electrical Upgrade What issues is the project addressing? Safety | Reliability | Redundancy | Shutdowns Eliminate "one too many" distribution









### Design

Provide electrical redundancy with new switchgear powering independent "A" and "B" sides of the distribution system with new MV cabling and new/reused duct banks

### **Design Considerations**

- New building location
- Future site use
- New utility alignments
- Safety
- Eliminating single points of failure
- Underground vs Overhead power

#### Coordination

- TPU Power
- Union Pacific Railroad
- Public Works
- United States Army Corps of Engineers
- United States Environmental Protection Agency
- WA State Department of Ecology
- CTP Operations





### Funding

- 60% Design cost projections (\$31M) exceeded the project budget (\$17M)
- Pursued low-interest loans from EPA and WA Ecology to fund the project
  - \$20M from EPA WIFIA (30 years at 1.2%) Design and Construction
  - \$3M from Ecology SRF (20 years at 1.2%) Design Costs
  - \$14M from Ecology SRF (30 years at 1.6%) Construction Costs
- Current estimate is \$34M total project cost



### Construction

- Public bidding from March to May 2020.
  - 5 bids were received
  - Awarded to second lowest bid due to participation in City's SBE (now EIC) Program
  - Prospect Construction, Inc. from Puyallup, WA
- Construction started in August 2020





### Completed Work

- New electrical building
- Switchgear installation and energization
- North side duct bank, cable, & paving
- B-Side electrical cutovers
- 30" wastewater force main reroute
- 48" effluent extension

### Remaining Work

- South side duct bank, cable, & paving
- A-Side electrical cutovers
- Perimeter fencing
- Site landscaping, paving, and restoration
- August 2022 Substantial Completion





30" Wastewater Force Main Reroute





48" Effluent Extension






Duct Bank Excavation and Construction





**Electrical Building and Switchgear** 









### **Environmental Services Commission**

City of Tacoma | Environmental Services Department

**Environmental Services Commission Next Meeting: Thursday, April 7, 2022**